

COMPLETION REPORT

1	Name of the work	Construcion of Culverts at AYR Layout in W. NO. 12, Shettyhalli Sub Divison.		
2	Sanctioned Estimate No. & Date	EE/DD/AA/02/15-16.04-01-16.		
3	Head of Account which is chargeable	P 1771		
4	Instrument Order NO. & Date	22/DD/NO/29/15-16 Dt. 24-3-2016.		
5	Name Of Contractor	M/S Inchara Construction, # 60, 4th Cross, Nandi Nagara, Hesaraghatta Main road, chikkabanavara, Bangalore-560090		
6a	Time Stipulated for Completion of work	- 90-days.		
b	Delay in Exculation of Work			
7	Measurement recorded in	30-6-2016		
8	Check Measurement of the Asst			
9	Name of the office/official in charge of the work			
10	a) Asst. Eng/junior Eng	Ravi. N.K.		
	b) Asst. Exe Engineer			
Sanctioned Estimate Amout		Amount Claims As per Actually Vide As per bills	Excess	Savings
6.00 000		5.50268.00	-	42.0000

- 1) Certified that the above work has been completed within the stipulated time noted in the
- 2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in

Ravi. N.K.
ASSISTANT ENGINEER.

[Signature]
ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಶಿಬಿರ ಕಛೇರಿ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು